



June 19, 2008

Jim Sinisgallo
St. Paul's School
325 Pleasant Street
Concord, NH 03301

Visit us at www.airpf.com
Air Quality Testing
Mold Assessment
Industrial Hygiene & Safety
EH&S Training & Seminars
Asbestos & Lead Management

Re: 6 Month Surveillance
RPF File 08.2880

Dear Mr. Sinisgallo:

RPF Associates, Inc. (RPF) conducted asbestos 6-Month Surveillance activity for the St. Paul's School on May 20 and 21, 2008 in accordance with 40 CFR Part 763 (AHERA). The surveillance work included Coit, Upper Food Services, Memorial, Scudder House, Music and Dance, Tuck Stores, Alumni Hall, Moore, Payson Science, School House, Hargate, Post Office, Red Barn, and Service 411.

The enclosed 6-Month Surveillance forms should be filed with the AHERA Plans for the buildings. The Asbestos Program Manager (AHERA-designated person) for the School should review this forms and develop a written plan to implement recommendations for management, abatement or additional testing work which may be required, as applicable.

If you would like assistance with abatement design at this time, or have any questions please feel free to contact our office.

Sincerely,
RPF ASSOCIATES, INC.

A handwritten signature in black ink, appearing to read 'Kara Forsythe', is written over the typed name.

Kara Forsythe
EH&S Consultant
NH License AI0000211

Enclosed: 6 month Surveillance Forms

St. Paul's School: 3-Year AHERA Reinspection 2008

Location	ACBM	Approximate Quantity	Category	Frable	Condition October 2006 (3 year)	Condition May 2008	Notes
Alumni Hall Site 401							
Basement							
Basement Bathroom	9" Floor Tile	18 Sq. Ft.	Misc	No	Good	N/C	
First Floor							
1st Floor Bathroom	Linoleum	36 Sq. Ft.	Misc	No	MNO	N/C	Material has been covered over with newer flooring according to the site representative
ASP Office	Floor Tile	486 Sq. Ft.	Misc	No	MNO	N/C	Material has been covered over with carpeting according to the site representative
Business Office	Floor Tile	486 Sq. Ft.	Misc	No	MNO	N/C	
Human Resources	Floor Tile	405 Sq. Ft.	Misc	No	MNO	N/C	
Second Floor							
2nd Floor, Hall Closet	Transite floor	10 sq. ft	Misc	No	Good	N/C	
2nd Floor, A-1 Kitchen	Linoleum	63 Sq. Ft.	Misc	No	MNO	N/C	Material has been covered over with newer flooring according to the site representative
2nd Floor, A-1 Bath	Linoleum	20 Sq. Ft.	Misc	No	MNO	N/C	Material was removed in 2007.
Men's Bathroom	Linoleum	12 Sq. Ft.	Misc	No	MNO	N/C	
Office Storage	Linoleum	16 Sq. Ft.	Misc	No	MNO	N/C	
Third Floor							
Apt. 1, Bath	Linoleum	75 sq. ft	Misc	No	MNO	N/C	Material has been covered over with newer flooring according to the site representative
Apt. 4, Bath	Linoleum	75 sq. ft	Misc	No	MNO	N/C	
Apt. 5, Bath	Linoleum	100 sq. ft	Misc	No	MNO	N/C	
Hall Closet	Transite floor	5 sq. ft	Misc	No	MNO	N/C	
Throughout	Other suspect ACBM is present in and on the building that requires further review, testing, assessment and, based on the results modifications to the management plan may be required. In addition, interior and exterior inspection are required prior to any renovation or demolition work.						
Category: MISC is miscellaneous material; TSI is thermal system insulation; SURF is surfacing material. Categorized in accordance with 40 CFR Part 763.							
N/C means no change was observed. N/A means no access was gained during the reinspection. MNO means the material was not observed and further review is required.							

St. Paul's School: 6 Month Surveillance 2008

Location	ACBM	Approximate Quantity	Category	Friable	Condition October 2006 (3 year)	Condition May 2008	Notes
Hargate Art Center: Site No. 11							
First Floor							
Drafting Room Corridor	12" Floor tile	100 sq. ft	Misc.	No	Fair	N/C	Materials were observed to have some lifting throughout
Drafting Room	12" Floor tile	300 sq. ft	Misc.	No	Good	N/C	
Gallery	12" Floor tile	1,500 sq. ft	Misc.	No	Good	N/C	
Second Floor							
North Apartment: Kitchen, Living Room	Transite Floor Tile	40 sq. ft	Misc.	No	Good	N/C	
North Apartment: Kitchen	Floor Tile	150 sq. ft	Misc.	MNO	MNO	N/C	Materials have been covered over with newer flooring according to the records for the buildings
Attic							
Over Gallery	Pipe Fitting Insulation	12 observed	TSI	Yes	Damaged	N/C	Materials were observed to have exposed edges. The material is scheduled for removal June 2008
Over Common Area	Pipe Fitting Insulation	19 observed	TSI	Yes	Damaged	N/C	Material was observed to be damaged with debris present on the floor. Material is scheduled for removal June 2008
Theater Mechanical Room	Pipe Fitting Insulation	7 observed	TSI	Yes	Good	N/C	The material is scheduled for removal in June 2008.
Throughout	Other suspect materials are present and further review is required. Prior to any renovation and/or demolition a full NESHAP survey must be conducted in accordance with various state and federal regulations.						
Category: MISC is miscellaneous material; TSI is thermal system insulation; SURF is surfacing material. Categorized in accordance with 40 CFR Part 763.							
N/C means no change was observed. N/A means no access was gained during the reinspection. MNO means the material was not observed and further review is required.							

St. Paul's School: 6 Month Surveillance 2008

Location	ACBM	Approximate Quantity	Category	Frable	Condition 2006 (3 Year)	Condition May 2008	Notes
Memorial: Site No. 55							
Basement							
Corridor	Pipe Fitting Insulation	17 Observed	TSI	Yes	Good	N/C	Materials were observed to have knicks and dents in the insulation and is scheduled for removal in June 2008
Costume 016	Pipe Fitting Insulation	17 fittings	TSI	Yes	Damaged	N/C	
Costume 016	Pipe Insulation	40 lf.	TSI	Yes	Damaged	N/C	
Costume Shop	Pipe Fitting Insulation	1 Observed	TSI	Yes	Damaged	N/C	
Trap space 012 (previously listed as Prop Storage)	Pipe Fitting Insulation	18 Observed	TSI	Yes	Damaged	N/C	
Electrical Room	Pipe Fitting Insulation	13 Observed	TSI	Yes	Good	N/C	Materials were observed to have knicks and dents in the insulation and should be repaired and is scheduled for removal in June 2008.
Electrical Room	Pipe Insulation	27 Linear Ft.	TSI	Yes	Good	N/C	
Unfinished space 009 (previously listed as Tunnel by Prop Storage)	Pipe Fitting Insulation	43 Observed	TSI	Yes	Damaged	N/C	
	Pipe Insulation	309 Linear Feet.	TSI	Yes	Damaged	N/C	Materials were observed to have knicks, exposed edges, and crackson approximately 10% of the materials and is scheduled for removal in June 2008.
Radio Station Mech	Pipe Insulation	-----	TSI	Yes	MNO	N/C	RPF did not observed pipe insulation present in this area further review may be required.
Radio Station Mech	Pipe Fitting Insulation	-----	TSI	Yes	MNO	N/C	
Radio Station Mech	Duct Skim Coat	-----	TSI	Yes	MNO	N/C	
Women's Dressing Rm	9" Floor Tile	75 Sq. Ft.	Misc	No	Good	N/C	
Men's Room & custodian storage room 005	Pipe Insulation	12 Linear Ft.	TSI	Yes	Good	N/C	
Hall 002 (previously listed as Rear Hall)	Pipe Insulation	15 Linear Ft.	TSI	Yes	Good	N/C	
Baths Under Auditorium	Pipe Insulation	9 Linear Ft.	TSI	Yes	Good	N/C	
Foyer outside restrooms	9" Floor Tile	580 sq. ft	Misc	No	Good	N/C	
see notes on last page							

St. Paul's School: 6 Month Surveillance 2008

Location	ACBM	Approximate Quantity	Category	Frable	Condition 2006 (3 Year)	Condition May 2008	Notes
Basement (continued)							
Coat closet 001	Pipe Insulation	10 Linear Ft.	TSI	Yes	Good	N/C	
(previously listed as	Pipe Fitting Insulation	1 Observed	TSI	Yes	Good	N/C	
Alpine Ski Storage)	9" Floor Tile	80 sq. ft	Misc	No	Good	N/C	
First Floor							
Custodian Closet by Auditorium	Pipe Insulation	10 Linear Ft.	TSI	Yes	Good	N/C	Material was observed to have exposed edges.
Second Floor							
North Stairwell 104	9" Floor Tile	540 Sq. Ft.	Misc	No	Good	N/C	
Auditorium & Balcony Ceiling	Trowel On Surfacing Material	3249 Sq. Ft.	Surf	Yes	Good	N/C	
Auditorium & Balcony	9" Floor Tile	4446 Sq. Ft.	Misc	No	Fair	N/C	Material was observed to have chips and missing tiles present
Auditorium & Balcony Wall	Trowel On Surfacing Material	570 Sq. Ft.	Surf	Yes	Good	N/C	
Attic	Pipe Insulation	108 Linear Ft.	TSI	Yes	Damaged	N/C	Material was observed to have knicks, dents, and exposed edges. This work is scheduled for removal in August 2008.
Attic	Pipe Fitting Insulation	19 Observed	TSI	Yes	Damaged	N/C	Material was observed to have knicks and dents on approximately 5% of the material. This work is scheduled for removal in August 2008.
Attic	Duct Skim Coat	150 sq. ft	TSI	Yes	Good	N/C	
Projector Room	Wire Cable Insulation	12 Linear Ft.	Misc	No	Good	N/C	
Throughout	Other suspect ACBM is present in and on the building that requires further review, testing, assesment and, based on the results modifications to the management plan may be required. In addition, interior and exterior inspection are required prior to any renovation or demolition work.						
Category: MISC is miscellaneous material; TSI is thermal system insulation; SURF is surfacing material. Categorized in accordance with 40 CFR Part 763.							
N/C means no change was observed. N/A means no access was gained during the reinspection. MNO means the material was not observed and further review is required.							

St. Paul's School: 6 Month Surveillance 2008

Location	ACBM	Approximate Quantity	Category	Friable	Condition October 2006 (3)	Condition May 2008	Notes
Moore Building Site 006							
Mechanical Room	Pipe Insulation	Throughout	TSI	MNO	MNO	N/C	Material was not observed and may have been removed
Hall	9" Floor Tile	105 Sq. Ft.	Misc	No	Fair	N/C	Material was observed to be lifting.
Stairwells	9" Floor Tile	196 Sq. Ft.	Misc	No	MNO	N/C	Material has been covered over with rubber stairtreads
Room 45	9" Floor Tile	441 Sq. Ft.	Misc	No	MNO	N/C	Material has been covered over with carpet
Room 47	9" Floor Tile	441 Sq. Ft.	Misc	No	MNO	N/C	Material has been covered over with carpet
Room 48	9" Floor Tile	441 Sq. Ft.	Misc	No	MNO	N/C	Material has been covered over with carpet
Room 46	9" Floor Tile	441 Sq. Ft.	Misc	No	MNO	N/C	Material has been covered over with carpet
Room 49	9" Floor Tile	441 Sq. Ft.	Misc	No	MNO	N/C	Material has been covered over with carpet
Janitor Room	9" Floor Tile	72 Sq. Ft.	Misc	No	Fair	N/C	Materials was observed to have chipped and lifting tiles along the stairs
Lobby	9" Floor Tile	196 Sq. Ft.	Misc	No	Fair	N/C	
Room 42	9" Floor Tile	432 Sq. Ft.	Misc	No	MNO	N/C	Material has been covered over with carpet
Room 43	9" Floor Tile	441 Sq. Ft.	Misc	No	MNO	N/C	Material has been covered over with carpet
Room 40	9" Floor Tile	432 Sq. Ft.	Misc	No	MNO	N/C	Material has been covered over with carpet
Room 41	9" Floor Tile	441 Sq. Ft.	Misc	No	MNO	N/C	Material has been covered over with carpet
See notes on following page							

St. Paul's School: 6 Month Surveillance 2008

Location	ACBM	Approximate Quantity	Category	Friable	Condition October 2006 (3 Year)	Condition May 2008	Notes
Room 44	9" Floor Tile	720 Sq. Ft.	Misc	No	MNO	N/C	Material has been covered over with carpet
Entrance Rms 44 -42	9" Floor Tile	81 Sq. Ft.	Misc	No	MNO	N/C	Material has been covered over with carpet
Hall by Mech Room	9" Floor Tile	36 Sq. Ft.	Misc	No	Fair	N/C	Material was observed to be lifting with some spot replacement tiles.
Throughout	Other suspect ACBM is present in and on the building that requires further review, testing, assessment and, based on the results modifications to the management plan may be required. In addition, interior and exterior inspection are required prior to any renovation or demolition work.						See further discussion in report. Possible inaccessible ACBM also.
Category: MISC is miscellaneous material; TSI is thermal system insulation; SURF is surfacing material. Categorized in accordance with 40 CFR Part 763. N/C means no change was observed. N/A means no access was gained during the reinspection. MNO means the material was not observed and further review is required.							

St. Paul's School: 6 Month Surveillance 2008

Location	ACBM	Approximate Quantity	Category	Friable	Condition October 2006 (3 year)	Condition 2008	Notes
Music & Dance 013							
Music							
Exterior: West Side Music	Corrugated transite siding	800 sq. ft	Misc	No	Good	N/C	
Dance							
Exterior: North Side	Corrugated transite siding	1,500 sq. ft	Misc	No	Good	N/C	
Throughout	Other suspect ACBM is present in and on the building that requires further review, testing, assessment and, based on the results modifications to the management plan may be required. In addition, interior and exterior inspection are required prior to any renovation or demolition work.						
Category: MISC is miscellaneous material; TSI is thermal system insulation; SURF is surfacing material. Categorized in accordance with 40 CFR Part 763.							
N/C means no change was observed. N/A means no access was gained during the reinspection. MNO means the material was not observed and further review is required.							

St. Paul's School: 6 Month Surveillance 2008

Location	ACBM	Approximate Quantity	Category	Friable	Condition October 2006 (3 year)	Condition May 2008	Notes
New Chapel: Site 51							
First Floor							
Choir	Flooring Paper	675 sq. ft	Misc	Yes	MNO	N/C	Material is located under the wood flooring
Side Entrance near choir	Flooring Paper	100 sq. ft	Misc	MNO	MNO	N/C	
Rectory Hall	Flooring Paper	475 sq. ft	Misc	MNO	MNO	N/C	
Rectory	Flooring Paper	220 sq. ft	Misc	MNO	MNO	N/C	
Side Entrance to Chapel	Transite Board	40 sq. ft	Misc	No	Good	N/C	
Exterior	Other suspect exterior materials are present and further review is required. Prior to any exterior renovation and/or demolition a full NESHAP survey must be conducted in accordance with various state and federal regulations.						
Category: MISC is miscellaneous material; TSI is thermal system insulation; SURF is surfacing material. Categorized in accordance with 40 CFR Part 763.							
N/C means no change was observed. N/A means no access was gained during the reinspection. MNO means the material was not observed and further review is required.							

St. Paul's School: 6 Month Surveillance 2008

Location	ACBM	Approximate Quantity	Category	Friable	Condition October 2006 (3 year)	Condition May 2008	Notes
Payson Science Center site 002							
First Floor							
1st Floor Hall	9" Floor Tile	320 Sq. Ft.	Misc	No	Good	N/C	
1st Floor Stairwell	9" Floor Tile	100Sq. Ft.	Misc	No	Good	N/C	
Second Floor							
2nd Floor Hall	9" Floor Tile	500 Sq. Ft.	Misc	No	Good	N/C	
2nd Floor Stairwell	9" Floor Tile	350 Sq. Ft.	Misc	No	Good	N/C	Materials has been covered over.
2nd Floor Lobby	9" Floor Tile	800 Sq. Ft.	Misc	No	Good	N/C	
Third Floor							
3rd Floor Hall	9" Floor Tile	930 Sq. Ft.	Misc	No	Good	N/C	Materials was observed to have slight lifting throughout
3rd Floor Stairwell	9" Floor Tile	200 Sq. Ft.	Misc	No	Good	N/C	
3rd Floor Women's Bathroom	9" Floor Tile	12 Sq. Ft.	Misc	No	Good	N/C	
Attic							
Attic Stairwell	9" Floor Tile	100 sq. ft	Misc	MNO	MNO	N/C	Material has been covered over with rubber stairtreads
Attic, Vent Hood	Expansion Cloth	10 lf.	Misc	No	Good	N/C	
Attic, Fume Hood	Chimney Mud	20 Sq. Ft.	TSI	No	Good	N/C	
Throughout	Other suspect ACBM is present in and on the building that requires further review, testing, assesment and, based on the results modifications to the management plan may be required. In addition, interior and exterior inspection are required prior to any renovation or demolition work.						
Category: MISC is miscellaneous material; TSI is thermal system insulation; SURF is surfacing material. Categorized in accordance with 40 CFR Part 763.							
N/C means no change was observed. N/A means no access was gained during the reinspection. MNO means the material was not observed and further review is required.							

St. Paul's School: 6 Month Surveillance 2008

Location	ACBM	Approximate Quantity	Category	Frable	Condition October 2006 (3 year)	Notes
Post Office: Site No. 406						
First Floor						
Post Master Area	9" Floor Tile and associated mastic	690 sq. ft	Misc.	No	Good	Approximately 60 sq. ft of material was removed for a new bathroom by Seacoast Diversified in 2004
Post Master Area	Trowelled-On Surfacing Material	1,477 sq. ft	Misc.	Yes	Good	
Throughout	Other suspect materials are present and further review is required. Prior to any renovation and/or demolition a full NESHAP survey must be conducted in accordance with various state and federal regulations.				N/C	Possible inaccessible ACBM also.
Category: MISC is miscellaneous material; TSI is thermal system insulation; SURF is surfacing material. Categorized in accordance with 40 CFR Part 763.						
N/C means no change was observed. N/A means no access was gained during the reinspection. MNO means the material was not observed and further review is required.						

St. Paul's School: 6 Month Surveillance 2008

Location	ACBM	Approximate Quantity	Category	Friable	Condition October 2006 (3 year)	Condition May 2008	Notes
Red Barn Site 403							
First Floor							
Shop	Transite Ceiling Panel	600 sq. ft	Misc.	No	Good	N/C	Possible inaccessible ACBM also.
Throughout	Other suspect materials are present and further review is required. Prior to any renovation and/or demolition a full NESHAP survey must be conducted in accordance with various state and federal regulations.						
<p>Category: MISC is miscellaneous material; TSI is thermal system insulation; SURF is surfacing material. Categorized in accordance with 40 CFR Part 763.</p> <p>N/C means no change was observed. N/A means no access was gained during the reinspection. MNO means the material was not observed and further review is required.</p>							

St. Paul's School: 6 Month Surveillance 2008

Location	ACBM	Approximate Quantity	Category	Friable	Condition October 2006 (3 year)	Condition May 2008	Notes
Scudder House: Site No. 402							
Basement							
Basement	Pipe Insulation	640 lf	TSI	Yes	Damaged	N/C	Material appears to have had some repairs as newly installed wet wrap is present, however RPF did observe material with exposed edges and delaminating wrap. The material is scheduled for removal during the summer of 2008.
	Pipe Fitting Insulation	82 observed	TSI	Yes	Damaged	N/C	
First Floor							
Kitchen	Linoleum	100 sq. ft	Misc.	MNO	MNO	N/C	Materials were removed by Advanced Building Systems during the summer of 2004
Bathroom	Linoleum	50 sq. ft	Misc.	MNO	MNO	N/C	
Hall to Bathroom	Linoleum	20 sq. ft	Misc.	MNO	MNO	N/C	
Second Floor							
Bathroom	9" Floor Tile	75 sq. ft	Misc.	No	Good	----	After reviewing the initial AHERA inventories and sampling results the material was found to be non-detect for asbestos.
Throughout	Other suspect materials are present and further review is required. Prior to any renovation and/or demolition a full NESHAP survey must be conducted in accordance with various state and federal regulations.						
Category: MISC is miscellaneous material; TSI is thermal system insulation; SURF is surfacing material. Categorized in accordance with 40 CFR Part 763.							
N/C means no change was observed. N/A means no access was gained during the reinspection. MNO means the material was not observed and further review is required.							

St. Paul's School: 6 Month Surveillance 2008

Location	ACBM	Approximate Quantity	Category	Friable	Condition October 2006 (3 year)	Condition May 2008	Notes
School House							
Basement							
Basement Ceiling	Pipe Insulation	-----	TSI	MNO	MNO	N/C	Material is located above the sheetrock ceiling
Basement Ceiling	Pipe Fittings	-----	TSI	MNO	MNO	N/C	
Basement Electrical Room	9" Floor Tile	180 Sq. Ft.	Misc	No	Damaged	N/C	Material was observed to be cracking throughout with missing pieces at entrance. The material is scheduled for removal in June 2008.
Basement Mechanical Room	Pipe Insulation	-----	TSI	MNO	MNO	N/C	Material is present within the wall to the trench
Third Floor							
Room 312 Closet 1	9" Floor Tile	20 Sq. Ft.	Misc	No	Good	N/C	
Room 312 Closet 2	9" Floor Tile	30 Sq. ft	Misc	No	Good	N/C	
Throughout	Other suspect ACBM is present in and on the building that requires further review, testing, assessment and, based on the results modifications to the management plan may be required. In addition, interior and exterior inspection are required prior to any renovation or demolition work.						
Category: MISC is miscellaneous material; TSI is thermal system insulation; SURF is surfacing material. Categorized in accordance with 40 CFR Part 763.							
N/C means no change was observed. N/A means no access was gained during the reinspection. MNO means the material was not observed and further review is required.							

Location	ACBM	Approximate Quantity	Category	Friable	Condition October 2006 (3 Year)	Condition May 2008	Notes
Previously listed as White Farm Garage Service Building, Site 411							
Basement Level							
Boiler Room	Transite Ceiling and Wall Panels	500 sq. ft	Misc.	No	Damaged	N/C	Rough edges should be covered or encapsulated. Broken panels and loosed pieces should be removed and replaced with suitable material.
Throughout	Other suspect materials are present and further review is required. Prior to any renovation and/or demolition a full NESHAP survey must be conducted in accordance with various state and federal regulations.						Possible inaccessible ACBM also.
Category: MISC is miscellaneous material; TSI is thermal system insulation; SURF is surfacing material. Categorized in accordance with 40 CFR Part 763.							
N/C means no change was observed. N/A means no access was gained during the reinspection. MNO means the material was not observed and further review is required.							

St. Paul's School: 6 Month Surveillance 2008

Location	ACBM	Approximate Quantity	Category	Frangible	Condition (3 year) October 2006	Condition May 2008	Notes
Tuck Stores Site 410							
Food Storage	Pipe Fitting Insulation	21 Observed	TSI	Yes	Good	N/C	
Food Storage	Pipe Fitting Insulation	3 observed	TSI	Yes	Good	N/C	Material was observed to have exposed edges and is scheduled for removal in June 2008
Mechanical Room Throughout	Pipe Fitting Insulation Other suspect ACBM is present in and on the building that requires further review, testing, assessment and, based on the results modifications to the management plan may be required. In addition, interior and exterior inspection are required prior to any renovation or demolition work.	50 Observed	TSI	Yes	Good	N/C	See further discussion in report. Possible inaccessible ACBM also.
Category: MISC is miscellaneous material; TSI is thermal system insulation; SURF is surfacing material. Categorized in accordance with 40 CFR Part 763.							
N/C means no change was observed. N/A means no access was gained during the reinspection. MNO means the material was not observed and further review is required.							

St. Paul's School: 6 Month Surveillance 2008

Location	ACBM	Approximate Quantity	Category	Frable	Condition October 2006 (3 year)	Condition May 2008	Notes
Coit Site 120							
Basement							
Storage Rm. D (former Pelican Rm.)	Ceiling Patch	-----	Surf.	MNO	----	----	Confirmation testing was performed on the amterial and was found to be non-detect for asebstos and may be removed from the listing.
Basement Corridor	Ceiling Plaster	3,000 sq. ft	Surf.	Yes	----	----	
Storage A	Ceiling Plaster	400 sq. ft	Surf.	Yes	----	----	
Storage B	Ceiling Plaster	300 sq. ft	Surf.	Yes	----	----	
Basement and Laundry	Ceiling Plaster	500 sq. ft	Surf.	Yes	----	----	
Crawlspace	Pipe Fittings	-----	TSI	MNO	MNO	N/C	Materials could not be located and may be present in the Food Service building 414.
Upper Food Services Site 414							
First Floor							
Common Room	Flooring Paper	1,400 sq. ft	Misc.	MNO	MNO	N/C	Material is under wood flooring
Rm. 414 Large Dining	Flooring Paper	3,000 sq. ft	Misc.	MNO	MNO	N/C	Material is under wood flooring
Second Floor							
Food Service	Flooring Paper	700 sq. ft	Misc.	MNO	MNO	N/C	Material is under wood flooring
Food Service	Ceiling Plaster	700 sq. ft	Surf.	Yes	Good	N/C	
Third Floor							
Room 1	Ceiling Plaster	75 sq. ft	Surf.	Yes	Good	N/C	
	Wall Plaster	400 sq. ft	Surf.	Yes	Good	N/C	
Room 2	Ceiling Plaster	75 sq. ft	Surf.	Yes	Good	N/C	
	Wall Plaster	400 sq. ft	Surf.	Yes	Good	N/C	
Room 3	Ceiling Plaster	75 sq. ft	Surf.	Yes	Good	N/C	
	Wall Plaster	400 sq. ft	Surf.	Yes	Good	N/C	
Room 4	Ceiling Plaster	75 sq. ft	Surf.	Yes	Good	N/C	
	Wall Plaster	400 sq. ft	Surf.	Yes	Good	N/C	
Room 5	Ceiling Plaster	75 sq. ft	Surf.	Yes	Good	N/C	
	Wall Plaster	400 sq. ft	Surf.	Yes	Good	N/C	

See notes on last page

St. Paul's School: 6 Month Surveillance 2008

Location	ACBM	Approximate Quantity	Category	Friable	Condition October 2006 (3 year)	Condition May 2008	Notes
Coit Site 120							
Third Floor (continued)							
Room 6	Ceiling Plaster	75 sq. ft	Surf.	Yes	Good	N/C	
	Wall Plaster	400 sq. ft	Surf.	Yes	Good	N/C	
Room 7	Ceiling Plaster	75 sq. ft	Surf.	Yes	Good	N/C	
	Wall Plaster	400 sq. ft	Surf.	Yes	Good	N/C	
Room 8	Ceiling Plaster	75 sq. ft	Surf.	Yes	Good	N/C	
	Wall Plaster	400 sq. ft	Surf.	Yes	Good	N/C	
Room 9	Ceiling Plaster	75 sq. ft	Surf.	Yes	Good	N/C	
	Wall Plaster	400 sq. ft	Surf.	Yes	Good	N/C	
Room 10	Ceiling Plaster	75 sq. ft	Surf.	Yes	Good	N/C	
	Wall Plaster	400 sq. ft	Surf.	Yes	Good	N/C	
Room 11	Ceiling Plaster	75 sq. ft	Surf.	Yes	Good	N/C	
	Wall Plaster	400 sq. ft	Surf.	Yes	Good	N/C	
Room 12	Ceiling Plaster	75 sq. ft	Surf.	Yes	Good	N/C	
	Wall Plaster	400 sq. ft	Surf.	Yes	Good	N/C	
Men's Bath	Ceiling Plaster	75 sq. ft	Surf.	Yes	Good	N/C	
	Wall Plaster	400 sq. ft	Surf.	Yes	Good	N/C	
Women's Bath	Flooring Paper	50 sq. ft	Misc.	MNO	MNO	N/C	Material is under wood flooring
	Ceiling Plaster	75 sq. ft	Surf.	Yes	Good	N/C	
Corridor	Wall Plaster	400 sq. ft	Surf.	Yes	Good	N/C	
	Flooring Paper	50 sq. ft	Misc.	MNO	MNO	N/C	Material is under wood flooring
Throughout	Ceiling Plaster	75 sq. ft	Surf.	Yes	Good	N/C	
	Wall Plaster	400 sq. ft	Surf.	Yes	Good	N/C	
	Flooring Paper	50 sq. ft	Misc.	MNO	MNO	N/C	Material is under wood flooring Possible inaccessible ACBM also.
Other suspect materials are present and further review is required. Prior to any renovation and/or demolition a full NESHAP survey must be conducted in accordance with various state and federal regulations.							
Category: MISC is miscellaneous material; TSI is thermal system insulation; SURF is surfacing material. Categorized in accordance with 40 CFR Part 763.							
N/C means no change was observed. N/A means no access was gained during the reinspection. MNO means the material was not observed and further review is required.							