

MARCH 2021

Location	ACBM	Approximate Quantity	Category	Friable	Condition 3 year October 2018	Condition 6 month MARCH 2021	Notes
<b>Site No. 55 Memorial</b>							
<b>Basement</b>							
Radio Station Mech	Pipe Insulation	----	TSI	Yes	MNO	1,6	Material is located above the finished ceiling.
Radio Station Mech	Pipe Fitting Insulation	----	TSI	Yes	MNO	1,6	
Radio Station Mech	Duct Skim Coat	----	TSI	Yes	MNO	1,6	
Band Room	9" Floor Tile	500 sq. ft.	Misc.	MNO	MNO	1,6	Materials have been covered over with carpet.
Women's Dressing Rm	9" Floor Tile	75 Sq. Ft.	Misc	No	Fair	1, 2	Materials need to be waxed.
Theater Storage (013)	Pipe Insulation	4 linear feet	TSI	Yes	Good	1	Materials is located above the ductwork/closet area.
Mechanical 012	Duct Expansion Cloth	6 Linear ft.	Misc	No	Fair	1	Materials were observed to have water staining present, < 1 lf.
Hall and Foyer outside restrooms end entry to ladies room	9" Floor Tile	580 sq. ft	Misc	No	Fair	1	Normal wear throughout with dents, scratches present throughout. Water damage by bubbler.
Storage (002)	9" Floor Tile	80 sq. ft	Misc	No	Good	1	Mostly stored items present. School bookstore owns this space and does not have access.
<b>First Floor</b>							
Stage	Fire Curtain	1 Curtain	Misc.	Yes	Good	1	Suspect, test prior to removal.
Stairwell hall	9" Floor tile	300 sq. ft	Misc.	No	MNO	1,6	Materials have been covered over with carpet.
Auditorium	9" Floor tile	4,100 sq. ft	Misc.	No	Fair	1, 2	Materials observed to have some chipped, dented floor tiles present. Two floor tiles in front row broken with mastic exposed.
<b>Second Floor</b>							
North Stairwell and lobby	9" Floor Tile	540 Sq. Ft.	Misc	No	Good	1	
Auditorium Ceiling	Trowel On Surfacing Material	4,800 sq. ft	Surf	Yes	Good	1	

MARCH 2021

Auditorium Balcony	9" Floor Tile	2,100 sq. ft	Misc	No	Fair	1, 2	Material was observed to have some chipped and missing floor tiles present.
Auditorium & Balcony Wall	Trowel On Surfacing Material	400 Sq. Ft.	Surf	Yes	Good	1	
Projector Room	Light wire	2 Linear Ft.	Misc	No	Good	1	Materials are assumed to be ACM.
Attic	Duct Expansion Cloth	40 linear feet	Misc.	No	Good	1	Materials are assumed to be ACM.

**Site 013 Music & Dance**

**Music**

Exterior: West Side Music	Corrugated transite siding	800 sq. ft	Misc	No	Good	1	
---------------------------	----------------------------	------------	------	----	------	---	--

**Dance**

Exterior: North Side	Corrugated transite siding	1,500 sq. ft	Misc	No	Good	1	
----------------------	----------------------------	--------------	------	----	------	---	--

**Alumni Hall**

<b>First Floor</b>							
107/108 Office	Floor Tile	486 Sq. Ft.	Misc	No	MNO	1, 6	Material has been covered over with carpeting.
101/120/119 Business Office	Floor Tile	486 Sq. Ft.	Misc	No	MNO	1, 6	
110/111 Human Resources	Floor Tile	405 Sq. Ft.	Misc	No	MNO	1, 6	
<b>Second Floor</b>							
2nd Floor, Hall Closet	Transite floor	10 sq. ft	Misc	No	Good	1	Material has been covered over with newer flooring.
2nd Floor, A-1 Kitchen	Linoleum	63 Sq. Ft.	Misc	No	MNO	1, 6	
2nd Floor, A-1 Bath	Linoleum	20 Sq. Ft.	Misc	No	MNO	1, 6	
All gender bathroom (previously listed as Men's Bathroom)	Linoleum	12 Sq. Ft.	Misc	No	MNO	1, 6	
Office Storage	Linoleum	16 Sq. Ft.	Misc	No	MNO	1, 6	
<b>Third Floor</b>							
Hall, Bath	Linoleum	75 sq. ft	Misc	No	MNO	1, 6	Material has been covered over with newer flooring.
Apt. 4, Bath	Linoleum	75 sq. ft	Misc	No	MNO	1, 6	
Apt. 5, Bath	Linoleum	100 sq. ft	Misc	No	MNO	1, 6	
Hall Closet	Transite floor	5 sq. ft	Misc	No	Good	1	

**Fine Arts Building (formerly Moore Building)**

<del>Woman's bath</del>	<del>9" Floor Tile</del>	<del>150 sq. ft</del>	<del>Misc</del>	<del>MNO</del>	<del>MNO</del>	<del>5</del>	Materials were removed by EnviroVantage during the 2016 renovations
<del>Room 11 previously listed as room 45</del>	<del>9" Floor Tile</del>	<del>441 Sq. Ft.</del>	<del>Misc</del>	<del>No</del>	<del>MNO</del>	<del>5</del>	

MARCH 2021

<del>Room 14 previously listed as room 47</del>	9" Floor Tile	441 Sq. Ft.	Misc	No	MNO	5
<del>Room 15 previously listed as room 48</del>	9" Floor Tile	441 Sq. Ft.	Misc	No	MNO	5
<del>Room 13 previously listed as room 46</del>	9" Floor Tile	441 Sq. Ft.	Misc	No	MNO	5
<del>Room 19 previously listed as room 49</del>	9" Floor Tile	441 Sq. Ft.	Misc	No	MNO	5
<del>Room 24 previously listed as room 42</del>	9" Floor Tile	432 Sq. Ft.	Misc	No	MNO	5
<del>Room 21 previously listed as room 43</del>	9" Floor Tile	441 Sq. Ft.	Misc	No	MNO	5
<del>Room 22 previously listed as room 40</del>	9" Floor Tile	432 Sq. Ft.	Misc	No	MNO	5
<del>Room 23 previously listed as room 41</del>	9" Floor Tile	441 Sq. Ft.	Misc	No	MNO	5
Entrance Rooms 24	9" Floor Tile	81 Sq. Ft.	Misc	No	MNO	5
Lower level-	Pipe fitting insulation	25 observed	TSI	MNO	MNO	5

**School House**

<b>Basement</b>							
Safe	9" Floor Tile	140 sq. ft	Misc	No	Good	1	<i>FAIR COND. MAINTENANCE SOON</i>
Basement Ceiling	Pipe Insulation	-----	TSI	MNO	MNO	1, 6	Material is located above the ceiling.
Basement Ceiling	Pipe Fittings	-----	TSI	MNO	MNO	1, 6	
Basement Electrical Room-17	9" Floor Tile	-----	Misc	MNO	MNO	1, 6	Majority of material removed by ABS in 2008. Remaining material is present under the electrical switchgear (20 sq. ft. approx) and is inaccessible.
		-----	Misc	MNO	MNO	1, 6	
<b>Third Floor</b>							
Room 312 Closet	9" Floor Tile	20 Sq. Ft.	Misc	No	Good	1	
Registrar's Office Closet	9" Floor Tile	30 Sq. ft	Misc	No	Good	1	

**Physical Plant/Maintenance: Site No. 404**

**Boiler Room**

Hall entrance to boiler room	Fire Door	1 Door	Misc.	MNO	MNO	1, 6	Material is assumed to be present underneath metal jacket.
------------------------------	-----------	--------	-------	-----	-----	------	--

**Facilities Building**

MARCH 2021

Facilities Director office (former reception/key office)	Pipe Fitting Insulation	-----	TSI	MNO	MNO	1, 6	Material was not observed and may be above the sheetrock ceiling or within the wall space.
	Pipe Insulation	-----	TSI	MNO	MNO	1, 6	
Maintenance and Secretaries offices	Pipe Insulation	-----	TSI	MNO	MNO	1, 6	Material was not observed and may be above the sheetrock ceiling or within the wall space.
Maintenance and Secretaries offices	Pipe Fitting Insulation	-----	TSI	MNO	MNO	1, 6	

**New Chapel: Site 51**

Choir	Flooring Paper	675 sq. ft	Misc	Yes	MNO	1, 6	Material is located under the wood flooring.
Side Entrance near choir	Flooring Paper	100 sq. ft	Misc	MNO	MNO	1, 6	
Sacristy Hall	Flooring Paper	475 sq. ft	Misc	MNO	MNO	1, 6	
Sacristy	Flooring Paper	220 sq. ft	Misc	MNO	MNO	1, 6	

**Scudder House: Site No. 402**

**Second Floor**

Bathroom	9" Floor Tile	75 sq. ft	Misc.	No	Good	1	Prior to removal testing is recommended. Limited access to the materials due to stored materials present.
----------	---------------	-----------	-------	----	------	---	---

**Friedman Center: Site No. 11**

<del>2nd floor: Classroom 045, office 46, Corridor 47, stair landing to projector room and storage closet</del>	<del>covebase mastic</del>	<del>385 lf.</del>	<del>Misc.</del>	<del>MNO</del>	<del>MNO</del>	5	Materials were removed during the 2016-2017 renovations
<del>Exhibition 034, storage 031 and storage 036</del>	<del>Flooring mastic</del>	<del>2,500 sq. ft.</del>	<del>Misc.</del>	<del>MNO</del>	<del>MNO</del>	5	
<del>2nd floor: Classroom 045, office 46, Corridor 47, stair landing to projector room and storage closet</del>	<del>12" Floor tile with mastic</del>	<del>725 sq. ft.</del>	<del>Misc.</del>	<del>MNO</del>	<del>MNO</del>	5	
<del>Classroom 045, Kitchen 040, Apartment 306 and Apartment 307</del>	<del>Sink basin undercoat</del>	<del>8 sq. ft.</del>	<del>Misc.</del>	<del>MNO</del>	<del>MNO</del>	5	
<del>Art Library</del>	<del>Textured Ceiling Material</del>	<del>450 sq. ft.</del>	<del>Surfaci</del>	<del>MNO</del>	<del>MNO</del>	5	
<del>Ceramic Tile grout</del>	<del>Kitchen 040</del>	<del>30 sq. ft.</del>	<del>Misc.</del>	<del>MNO</del>	<del>MNO</del>	5	
<del>Linoleum</del>	<del>Apartment 306</del>	<del>10 sq. ft.</del>	<del>Misc.</del>	<del>MNO</del>	<del>MNO</del>	5	
<del>Transite Panels</del>	<del>Apartment 306 and 307</del>	<del>40 sq. ft.</del>	<del>Misc.</del>	<del>MNO</del>	<del>MNO</del>	5	

MARCH 2021

Fire proofing coating	Throughout Attic spaces	15,000 sq. ft.	Surfaci ng	MNO	MNO	1, 6	Some materials were removed during the 2016-2017 renvoatiosn, however remaining materials have been encapsulated over with gypsum board.
-----------------------	-------------------------	----------------	------------	-----	-----	------	--

<del>Window Caulk</del>	<del>Exterior windows</del>	<del>17 windows</del>	<del>—</del>	<del>MNO</del>	<del>MNO</del>	<del>5</del>	
-------------------------	-----------------------------	-----------------------	--------------	----------------	----------------	--------------	--

**Food Services Site 414**

**First Floor**

Upper Dining room	Flooring paper	3,500 sq. ft	Misc.	No	MNO	1, 6	Materials is underneath the wood flooring.
-------------------	----------------	--------------	-------	----	-----	------	--

**Second Floor**

Food services storage room	Flooring paper	240 sq. ft	Misc.	No	MNO	1, 6	Materials is underneath the wood flooring/floor tile.
----------------------------	----------------	------------	-------	----	-----	------	---

Women's locker room	Flooring paper	160 sq. ft	Misc.	No	MNO	1, 6	Materials is underneath the wood flooring/floor tiles.
---------------------	----------------	------------	-------	----	-----	------	--

Men's locker room	Flooring paper	200 sq. ft	Misc.	No	MNO	1, 6
-------------------	----------------	------------	-------	----	-----	------

Women's room	Flooring paper	80 sq. ft	Misc.	No	MNO	1, 6
--------------	----------------	-----------	-------	----	-----	------

Break room	Flooring paper	225 sq. ft	Misc.	No	MNO	1, 6
------------	----------------	------------	-------	----	-----	------

Linen Storage	Flooring paper	225 sq. ft	Misc.	No	MNO	1, 6	Materials is underneath the wood flooring.
---------------	----------------	------------	-------	----	-----	------	--

Corridor	Flooring paper	100 sq. ft	Misc.	No	MNO	1, 6	Materials is underneath the wood flooring.
----------	----------------	------------	-------	----	-----	------	--

**Third Floor**

Guest bathroom	Flooring paper	130 sq. ft	Misc.	No	MNO	1, 6	Materials is underneath the wood flooring.
----------------	----------------	------------	-------	----	-----	------	--

Resident bathroom	Flooring paper	60 sq. ft	Misc.	No	MNO	1, 6
-------------------	----------------	-----------	-------	----	-----	------

Corridor	Flooring paper	360 sq. ft	Misc.	No	MNO	1, 6
----------	----------------	------------	-------	----	-----	------

**Fourth Floor**

Room 16	Flooring paper	120 sq. ft	Misc.	No	MNO	1, 6	Materials is underneath the wood flooring.
---------	----------------	------------	-------	----	-----	------	--

Room 17	Flooring paper	160 sq. ft	Misc.	No	MNO	1, 6
---------	----------------	------------	-------	----	-----	------

Room 18	Flooring paper	160 sq. ft	Misc.	No	MNO	1, 6
---------	----------------	------------	-------	----	-----	------

Room 19	Flooring paper	160 sq. ft	Misc.	No	MNO	1, 6
---------	----------------	------------	-------	----	-----	------

Linen Storage	Flooring paper	50 sq. ft	Misc.	No	MNO	1, 6
---------------	----------------	-----------	-------	----	-----	------

Room 20	Flooring paper	140 sq. ft	Misc.	No	MNO	1, 6	Material is underneath the wood flooring.
---------	----------------	------------	-------	----	-----	------	---

Room 21	Flooring paper	200 sq. ft	Misc.	No	MNO	1, 6
---------	----------------	------------	-------	----	-----	------

Corridor	Flooring paper	300 sq. ft	Misc.	No	MNO	1, 6
----------	----------------	------------	-------	----	-----	------

**Post Office: Site No. 406**

MARCH 2021

Post Master Area	9" Floor Tile and associated mastic	690 sq. ft	Misc.	No	Good	2	1 Chipped floor tile. <i>REPAIRED</i>
Post Master Area	Trowelled-On Surfacing Material	1,477 sq. ft	Misc.	Yes	Good	1	
<b>Red Barn</b>							
Shop	Transite Ceiling Panel	600 sq. ft	Misc.	No	Fair	2	Approximatley 1/2 foot of damage in center of ceiling. <i>ENCAPSULATED IN RIGID SPRAY FOAM</i>
<b>Service Building (White Farm Garage), Site 411</b>							
<b>Basement Level</b>							
Boiler Room	Transite Ceiling and Wall Panels	500 sq. ft	Misc.	No	Fair/Damaged	1	Rough edges should be covered or encapsulated. Some areas of broken transite present on walls and ceilings. Area should be priotized for removal.
<b>Nash</b>							
<b>First Floor</b>							
Student room 10	9" Floor tile and mastic	216 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.
Student room 11	9" Floor tile and mastic	230 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.
Student room 12	9" Floor tile and mastic	230 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.
Student room 13	9" Floor tile and mastic	230 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.
Student room 14	9" Floor tile and mastic	230 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.
Student room 15	9" Floor tile and mastic	230 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.
Student room 16	9" Floor tile and mastic	216 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.
First floor cooridor	9" Floor tile and mastic	128 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.
<b>Second Floor</b>							
Student room 20	9" Floor tile and mastic	170 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.
Student room 21	9" Floor tile and mastic	121 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.
Student room 22	9" Floor tile and mastic	121 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.
Student room 23	9" Floor tile and mastic	121 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.
Student room 24	9" Floor tile and mastic	121 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.
Student room 25	9" Floor tile and mastic	121 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.
Student room 26	9" Floor tile and mastic	170 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.
Student room 27	9" Floor tile and mastic	216 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.
Corridor	9" Floor tile and mastic	500 sq. ft	Misc.	No	MNO	1, 6	Covered over with carpet.

## MARCH 2021

**Assessment Codes** based on 40 CFR Part 763: 1. Damaged or significantly damaged thermal system insulation ACM; 2. Damaged friable surfacing ACM; 3. Significant friable surfacing ACM; 4. Damaged or significantly damaged friable miscellaneous ACM; 5. ACBM with potential for damage; 6. ACBM with potential for significant remaining ACM. Please reference AHERA and the school management plan for discussion on assessment codes. MNO means material was not observed during reinspection. Means nonfriable and assessments are not required.

MARCH 2021

7

|



MARCH 2021



MARCH 2021

MARCH 2021

MARCH 2021

MARCH 2021

MARCH 2021

tly damaged  
damage; 7. Any  
ction. NF